GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:2458
ANSWERED ON:31.07.2002
INCOMPLETE PROJECTS IN MADHYA PRADESH
RAMANAND SINGH

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) the details of the Irrigation, Transportation, Road, Rail Projects which were approved / sanctioned but not completed so far in Madhya Pradesh; and

(b) the time by which these are likely to be completed?

Answer

THE MINISTER OF STATE OF THE MINISTRY OF STATISTICS & PROGRAMME IMPLEMENTATION(SHRI VIJAY GOEL)

(a) & (b) The requisite information in respect of Centrally monitored projects under implementation in the State of Madhya Pradesh is furnished in the enclosed statement.

ENCLOSURE TO THE ANSWER TO LOK SABHA UNSTARRED QUESTION No.2458 DUE FOR ANSWER ON 31-7-2002

(a) CENTRAL SECTOR PROJECTS IN MADHYA PRADESH COSTING RS.20 CRORE & ABOVE

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY (RVSD) (L.REP.)	DATE OF APPRO- VAL ORGNL (REVISED) TED	DATE OF COMMISSIONING ANTI- CIPA- TED (REVISED)	COST EXPENDITURE ORIGINAL	CUMULATIVE PROGRESS/Comments APPROVED ANTICIPATED ORIGINAL (REVISED)	PHYSICAL (%)
(0)	(1)	(2)	(3)	(4)	(5)	(6) (7) (8)	(9)
	SECTOR: RAILWAYS						
	GAUGE CONVERSION						
1.	NIMACH-RATLAM,WR MADHYA PRADESH	KMS 135	1993/04	1996/03 Not Fixed to inadequate funding	65.00	178.18 14.54 Date not fixed due Ballast collection has started. Allocation for 2002-2003 is Rs. 25 Crore.	21.00
	NEW LINE						
2.	DALIRAJHARA-JAGDALPUR SER MADHYA PRADESH	KMS 235	1995/04	Not Fixed Not Fixed	369.00	376.00 0.45 Project to be jointly funded by Ministry of Railways & Ministry of Steel and Mines. Enviroment Clearance for the mine project has not been received.	
	NEW RAILWAY ZONE						
3.	WEST CENT. RLY.ZONE(CR) JABALPUR MADHYA PRADESH		1997/05	2003/04 2003/04	41.67	41.67 5.46 Initial Stages of implementation.	
	SECTOR: ROADS & HIGHWAYS						
4.	AGRA-GWALIOR KM.60-KM.70 (NORTH-SOUTH CORRIDOR NHPD)		2000/04	2001/12 2002/09	28.27	28.27 17.43	61.1
5.	AGRA-GWALIOR KM.70-KM.95 (NORTH -SOUTH CORRIDOR NHDP)		2000/04	2003/04 2003/04	49.00	49.00 15.56	23
6.	AGRA-GWALIOR KM.85-KM.103		2000/04	2003/05 2003/05	69.50	69.50 19.76	17

(NORTH –SOUTH
CORRIDOR NHDP)